



# FY 2024 County Rebuild Alabama Annual Report

## Coffee County



Map Index	Project No.	Road Name/Number	Begin		End		Project Details				Amount of Rebuild Alabama Funding Expended in Current Fiscal Year	Method in Which Rebuild Funds Were Utilized			Percent Complete	Original CTP (Yes or No)	CRAF or FAEF	CRAF Amount	FAEF Amount	
			Lat.	Long.	Lat.	Long.	Road Improvement Project	Bridge Improvement Project	Project Length (miles)	Description of Work		Amount Expended Utilizing Competitive Bid Contracts	Amount Expended Utilizing Public Works Contracts	Amount Expended exempt from Competitive and/ or Public Works Contracts						
											Beginning Balance								\$223,439.00	\$114,739.80
											Annual Revenue Received by County								\$1,187,462.00	\$400,000.00
											Rebuild Funds Received from Municipalities through MOUs								\$0.00	\$0.00
1	RA-CCP 16-01-2024	151	31.4547	-85.8691	31.4844	-85.8614	X		2.76	Resurfacing and Traffic Striping from to SR-51 to CR-148	\$505,830.24		\$505,830.24		100%	Yes	CRAF	\$505,830.24		
2	RA-CCP 16-02-2024	505	31.3990	-86.0094	31.3987	-86.0304	X		2.04	Resurfacing and Traffic Striping from CR-501 to Elba	\$288,746.14		\$288,746.14		100%	Yes	CRAF	\$288,746.14		
3	RA-CCP 16-03-2024	728	31.2300	-85.8433	31.1965	-85.8124	X		3.48	Resurfacing and Traffic Striping from CR-723 to County Line	\$371,932.94		\$371,932.94		100%	Yes	CRAF	\$371,932.94		
Note: Only Rebuild Alabama Funds are intended to be reported			Total Miles Addressed this Fiscal Year (Total Mileage Does Not Include Bridge Projects)						8.28	Total Rebuild Funds Expended this Fiscal Year	\$1,166,509.32	\$0.00	\$1,166,509.32	\$0.00			Total CRAF/FAEF Remaining	\$244,391.68	\$514,739.80	
Percent of Rebuild Funds Expended in Compliance with Section 7c(2)(d) on the Rebuild Alabama Act													100%							

Remarks    No FAEF funds were utilized in FY 2024 due to RA-CCP 16-04-2024 (Resurfacing of CR-514/515) being moved to FY 2025 (FY 2024 CTP Revised 8/12/2024).

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_